PREETHI CAD CONSULTING ENGINEERS PVT. LTD.
PROJECT CONSULTANT

PROJECT MANAGEMENT CONSULTANT REPORT

Project Name: -Improvements, Restoration to roads and drains at Dasarahalli, Saraipalya and Rachenahalli Surrounding Areas in ward no. 06

Client:- Executive Engineer, project division yelahanka zone, BBMP

Contractor / Agency:- Sri.PuttaSwamyGowda

Date of Inspection:- 18-11-2021

Inspected by: Assistant Engineer, Consultants, Executive Engineer, BBMP,Banglore

Sl.No	Description	Unit	Qty	Comments / Observation
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33,KPWD SR 2018-19)	Sqm	1162.62	Work done up to the billed quantity and quality is satisfactory
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(I No-19.1, P No-143), 10km lead	Cum	3134.03	Work done up to the billed quantity and quality is satisfactory

PREETHI CAD CONSULTING ENGINEERS PVT. LTD. BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050E-mail : preethicad99@gmail.com

Scanned by TapScanner

3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. (P.No-27,I No-5.31.1, KPWD SR 2018-19), 7.5cms thick	Sqm	969.66	Work done up to the billed quantity and quality is satisfactory
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No.301Loading and unloading with 10km lead= (I No-19.14,P No-143,KPWD SR 2018-19), 10kms lead	Cum	~~2314.58~~ 3400.28	Work done up to the billed quantity and quality is satisfactory
10	KSRRB 300-46. Scarifying by mechanical means stone metal crust 50mm to 100mm thick by along with 20mm premix carpet / surface dressing and stacking of old serviceable materials including cost of all labour charges, HOM complete as per specifications.(P.No-146,I No-19.52)	Sqm	18201.42	Work done up to the billed quantity and quality is satisfactory
11	Providing, laying, spreading and compacting Stone dust / Grit 4.75 mm to 0.075 mm specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers. (P.No-II,Sl No-45)	Cum	~~2520.23~~ 1968.63	Work done up to the billed quantity and quality is satisfactory
12	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)	Cum	8446.96	Work done up to the billed quantity and quality is satisfactory
19	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202.(I No-18.47,P No-140)	Cum	246.14	Work done up to the billed quantity and quality is satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050E-mail : preethicad99@gmail.com

Scanned by TapScanner

20	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5, with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with Slip form paver with electronic sensor. (P.No-174,I No-22.1.1)	Cum	645.99	Work done up to the billed quantity and quality is satisfactory
21	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications.	Cum	645.99	Work done up to the billed quantity and quality is satisfactory

PREETHI CAD CONSULTING ENGINEERS PVT. LTD. BANGALORE

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050E-mail : preethicad99@gmail.com

Asst. Executive Engineer
Project
Yelahanka Zone
Bangalore - 92

Scanned by TapScanner